

INVITATION TO BID (ITB) 13-02  
2013 FULL DEPTH RECLAMATIO AND PAVING

Prebid Meeting  
March 11, 2013

**Meeting Notes:**

General

- 3 Streets included in the bid; will possibly add 1 or 2 more
- Bids are to include an amount for utility location
- Bids are to include an undercutting quantity of 100 cubic yards
- FDR work to occur after Memorial Day – (June 3<sup>rd</sup>)

Q&A

- Asphalt Type II? A revised bid form is included with this addendum that replaces the 9.5 mm quantity with pay item 402-3130 12.5 mm Superpave.
- Clarify whether to mill or clip existing pavement? The asphalt shall be milled and mixed with the subgrade to a depth of 10 inches below the gutter.
- Does the top 2 inches of subgrade have to be milled as described in the special provision? The contractor may clip 2 inches below the gutter in lieu of the milling referenced in the Special Provision.
- Some of the existing curbs are lower than existing asphalt. Will curb adjustments part of this project? The City will adjust curbs prior to the FDR construction.
- Should manhole adjustments be made using concrete collars? Yes
- Moisture-cure for 7 days. Just need to keep wet? Yes
- Is the bid table shown in the RFP correct? The streets and quantities in the bid table have been updated. Bidders must use the revised bid table included in this addendum.
- Can the contractor begin utility location prior to June 3<sup>rd</sup> start date? Yes once the contract is executed, the contractor can begin prep. work including utility location prior to June 3<sup>rd</sup>.
- Does the City have a place for the excess material? No
- Funding by GDOT? The City could potentially use LMIG money.
- Who will pay for the materials testing? The City will pay for the testing, including, but not limited to monitoring the mixing, proof roll, and asphalt placement.
- Will the City provide the mix design? Yes. The anticipated mixing rate is 50 lb/yd<sup>2</sup>
- Will a proof roll be required before mixing the cement? The subgrade will be proofrolled prior to asphalt placement and other times as needed.
- If more streets are added, will additional schedule days be added as well? The completion time has been extended to 60 days beginning on June 3<sup>rd</sup>.

Meeting Minutes prepared by City of Dunwoody Public Works

INVITATION TO BID (ITB) 13-02  
2013 FULL DEPTH RECLAMATIO AND PAVING

**Bid Schedule Redfield Lane, Redfield Drive, Mill Race Court and Vermack Court**

<b>GDOT Pay Item</b>	<b>Description</b>	<b>UOM</b>	<b>QTY</b>	<b>Unit Price</b>	<b>Total</b>
150-1000	Traffic Control	LS	1		
210-0250	Undercut Excavation <sup>1</sup>	CY	100		
301-2160	Soil-Cement Stabilized Base Course 8 Inches	SY	12,176		
301-5000	Portland Cement thoroughly mixed to a depth of 10 inches and compacted to at least 98 percent of the standard Proctor maximum dry density	TN	305		
402-3100	Recycled Asphalt Concrete 9.5 MM including Bituminous Material and H-Lime	TN	1,350		
611-8050	Adjust Manhole to Grade	EA	15		
	Private Utility Location	LS	1		
				<b>TOTAL BID PRICE</b>	

1. Undercut Excavation pay item as needed for unforeseen conditions.

**Company Name:** \_\_\_\_\_

**PRE-BID/PRE-PROPOSAL CONFERENCE SIGN-IN SHEET**  
**CITY OF DUNWOODY**

Solicitation: ITB 13-02 2013 Full Depth Reclamation + Paving Date: 3-11-13

	NAME	COMPANY	PHONE NUMBER	FAX NUMBER	E-MAIL ADDRESS
1	Aaron Rissler	SHEPco PAVING	770-483-9377	7-929-8590	aaron@shepcopaving.com
2	Chris Cepuran	East Coast Grading Inc	678 618-0258	770 918-0885	chris@ecginc.com
3	Bryan Jones	Allied Paving	706-693-4042	706-693-4052	Bjones@paveone.com
4	Donald Stewart, III	Stewart Bros., Inc.	770-447-5810	770-446-1261	donald@stewartbrosinc.com
5	Mandy Griffin Alston	Atl. Paving & Concrete	770 220 0228	770 220 2628	malston@atlantapaving.com
6	Joe Vail	The Miller Group	770-968-9100	770-968-0002	joe.vail@millergroup.ca
7	Shawn England	Blount Const.	404-735-1442	770-541-7340	sengland@blountconstruction.com
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					